

## **ANNEX 1**

to the Contract for the Supply and Installation of the Bottle Washing Line for the Kyselka Plant

### **BINDING WORK PERFORMANCE SCHEDULE**

The Supplier undertakes to provide the client with the Subject of the Performance and its parts within the following deadlines:

1. The Supplier undertakes to start the production of the Equipment on the day following the date of conclusion of the Contract.
2. The Supplier undertakes to provide the Client, not later than one month after the signature of the Contract, with technical information leading to the timely readiness of connection of all utility connection points (air, electric current, steam, etc.).
3. If the Contract is concluded before 30 November 2023, the Supplier undertakes to deliver the Equipment to the place of performance not later than 19 March 2024. If the Contract is concluded after 30 November 2023, the Supplier undertakes to deliver the Equipment to the place of performance not later than 110 days from the conclusion of the Contract.
4. The Supplier is obliged to notify the Client at least one month in advance of the day the Equipment is delivered to the place of performance. The Supplier undertakes to deliver the Equipment to the place of performance between 8:00 a.m. and 10:00 a.m. on the day so announced. The Supplier acknowledges that, in accordance with the Contract, the Client is obliged to unload the Equipment at the place of performance into the installation pit using a crane, for which purpose the Client shall ensure the work of the crane and its personnel, and in case of non-compliance with the specified date of delivery of the Equipment to the place of performance, the Client shall incur damage consisting of the costs of renting a crane and its operating personnel.
5. After the Equipment has been moved to the installation pit by the Client, the Supplier undertakes to immediately move the Equipment out of the installation pit and install and assemble the Equipment, not later than 14 April 2024.
6. The Supplier undertakes to commission the Equipment and perform a pre-acceptance test (PAT) not later than 21 April 2024.
7. The Supplier is obliged to notify the Client, at least one week in advance, of the performance of the PAT and to allow the Client's representatives to participate in the PAT test.
8. The Supplier undertakes to prepare a pre-acceptance report with the Client after the proper performance of the PAT, not later than 22 April 2024.
9. The Supplier further undertakes to provide cooperation to the Client so that the Client can start the test operation of the Equipment on 22 April 2024 and properly carry out and complete the test operation by 26 May 2024 at the latest.
10. After the proper performance of the test operation and the removal of defects that occur during the test operation of the Equipment, the Supplier undertakes to draw up a report on the final acceptance of the Equipment with the Client, not later than 31 May 2024.